



159-058-945
Sheet 1 of 7

Order Number

Serial Number

PRODUCT / TEST MANUAL

2C58K45

INSTANTANEOUS OVERCURRENT

Issue Level	Date	Summary of changes
G	6/10/99	Initial issue. TFA Issue C

Due to RMS continuous product improvement policy this information is subject to change without notice.

Document updated	Checked	Registered	.pdf file created	.pdf uploaded to web site

1. DESCRIPTION OF RELAY

The 2C58K45 is a triple-pole single output instantaneous overcurrent relay having less than 20ms operate and 15ms release times at 20X setting current. Heavy-duty output contacts capable of breaking 0.5A at 125V DC resistive are provided. Air-cored current transformers are used to enable fast operate times to be maintained regardless of previous current offsets which may have occurred.

2. SPECIFICATION

Auxiliary Supply Voltage	110V DC +20% -30%
Auxiliary Supply Burden (at 125V)	4W output relay dropped out 15W output relay picked up
Nominal Input Current	1A
Sensing Supply Burden (at 1A)	<0.1VA
Nominal Setting Range	5% - 20% continuously variable
Number of Poles	3 (Common output)
Frequency Tolerance	-6% to +2% of 50Hz
Ambient Temperature Range	-5°C to 55°C
Accuracy	±5% of maximum setting
Dropout/Pickup Ratio	not less than 85%
Withstand Current (independent of setting)	10A continuous 40A for 3 seconds
Operate Time	<20ms Symmetrical or fully offset
Release Time	<15ms Symmetrical or fully offset with current interruption at a zero current crossing

Output Relay Contact Ratings

Make and Carry Continuously

3000 VA AC resistive with maximums of 660 Volt and 12 Amp
3000 VA DC resistive with maximums of 660 Volt and 12 Amp

Make and Carry of 0.5 Second

7500 VA AC resistive with maximums of 660 Volt and 30 Amp
7500 VA DC resistive with maximums of 660 Volt and 30 amp

AC Break Capacity

3000 VA AC resistive with maximums of 660 Volt and 12 Amp

2. SPECIFICATION (Cont)

DC Break Capacity (Amps)

Voltage			24V	48V	125 V	250V
Resistive rating		a b	12 12	1.5 12	0.5 10	0.25 5
L/R=40 mS	Maximum break	a b	12 30	1 15	0.4 5.5	0.2 3.5
	1K operations (N3 Rating)	b	12	12	5	2.5

a = Without magnetic blowouts b = With magnetic blowouts

* As tested by Powernet Yarraville laboratories in Victoria.

3. TEST EQUIPMENT REQUIRED

DC Auxiliary Supply
AC Current Supply
AC Ammeter
Electronic Counter (for measuring operate and release times)
Oscilloscope
Decade Boxes
High Voltage Test Equipment

4. ASSOCIATED DRAWINGS

For energyAustralia only

This Product Test Manual is in reference to TfA 150847 Issue C 2/08/99

159-058-145

2C58K45 Wiring Diagram

660-093-208

Circuit Diagram Current Sensing PCB

660-093-301

Loading Diagram Current Sensing PCB

5. HIGH VOLTAGE TESTING

- a) Apply 2KV RMS 50 Hz between terminal groups as listed in A & B below for 1 minute.
- b) Apply 3 5KV 1/50us pulses of each polarity as listed in A & B below.

Group A

43,44,18,22,40,41,25,26
25,26,40,41,7,8,12,13
25,26,43,44,7,8,10,11
All terminals

Group B

7,8,10,11,12,13,16,17
43,44,18,22,10,11,16,17
40,41,18,22,12,13,16,17
frame

6. CALIBRATION & TEST PROCEDURE

6.1 Current Sensing

Note: The calibration of only one phase of the circuit will be described (Input A). Component reference numbers refer to 660.093.203.

- a) Adjust pot knob for equal over-travel at scale ends if necessary.
- b) Apply scale minimum current through input A (terminals 25 & 26)
- c) Connect a decade box across R1 (158.058.151 reference) avlugs located on

6.1 Current Sensing (Cont)

Motherboard 660/094-401. The value of R1 determines the value of pickup current at a particular dial setting.

- d) Apply auxiliary supply voltage of 110V DC.
- e) Check that TP"E" waveform is clean and varies by a factor of four to one in amplitude as the dial pot is moved from minimum to maximum setting. R3 may be decreased if the scale span is too small or increased if the scale span is too large.
- f) Check that TP"F" waveform is as smooth as possible (ie. symmetrical 3 phase ripple). If percentage ripple is too great C5 may be altered to achieve best symmetry.
- g) Adjust decade box so that relay just picks up at 0.2A for a dial setting of 0.2A.
- h) Check that at the 0.05A dial setting pickup occurs at this value.
- i) Replace the decade box with the nearest preferred value of fixed resistor and check the following scale calibration points.

Minimum	Maximum	Nominal	Actual	Unit
40	60	50		mA
90	110	100		mA
140	160	150		mA
190	210	200		mA

- j) Check that hysteresis is not less than 85% of pick up on above settings Repeat f) if not.

Actual %

- k) Repeat steps a) to i) for input B
Ref b) Terminals 43 & 44
e) TP"C",R21

c) R2
f) TP"D",C15

Minimum	Maximum	Nominal	Actual	Unit
40	60	50		mA
90	110	100		mA
140	160	150		mA
190	210	200		mA

- l) Check that hysteresis is not less than 85% of pick up on above settings Repeat f) if not.

Actual %

6.1 Current Sensing (Cont)

- m) Repeat steps a) to i) for input C
Ref b) Terminals 40 & 41 c) R3

e) TP"A", R39

f) TP"B", C25

Minimum	Maximum	Nominal	Actual	Unit
40	60	50		mA
90	110	100		mA
140	160	150		mA
190	210	200		mA

- n) Check that hysteresis is not less than 85% of pick up on above settings Repeat f) if not.

Actual %

6.2 Operate Time Check

The following tests are to be done on both min & max scale settings for each phase. Tolerance is +/- 2 mS. Pick up and drop out to be less than 20 ms

Pick up					Drop out		
Input	Setting	Phase A	Phase B	Phase C	Phase A	Phase B	Phase C
.1 Amp	.05						
.4 Amp	.2						
2.0 Amp	.05						
2.0 Amp	.2						

- a) Apply 1 Amp to each input in turn apply nominal auxiliary volts and ensure that the pick up is less than 20 ms from application of DC.

Setting	Phase A	Phase B	Phase C
0.05			
0.2			

- b) Apply 1 Amp to each phase in turn and remove the auxiliary DC volts, ensure that the dropout time is less than 20 mS from removal of the DC

Setting	Phase A	Phase B	Phase C
0.05			
0.2			

7. GENERAL & FUNCTIONAL

- a) Check that unit operates satisfactorily over the range of 77 to 132 auxiliary supply.
- b) Check that R7 and R8 have been correctly loaded on motherboard.

159-058-945
Sheet 6 of 7

- c) Check that quiescent current at 110 V is less than 30mA with output relay dropped out and less than 115mA with output relay picked up.
- d) Check that the relay is electrically sound and mechanically robust as per Standard Inspection & Test Schedule 903-000-026.

PASS

TESTED BY : _____ DATE : _____

8. CONNECTION DIAGRAM

